



Weekly Progress Report » Rockland School System » July 15, 2016

Note: the new names of the schools will be used in the progress reports from now on: Oceanside East is now Oceanside High School (OHS); Oceanside West is now Oceanside Middle School (OMS); Rockland District Middle School is now South Elementary; South School is now South School Central Office (SSCO); Thomaston Grammar remains the same.

Recap of previous week's progress

- Weekly progress meeting with contractors on site – 7/12
- Toured all schools to document progress – 7/12
- Meeting with RSU 13 and Alan Mitchell to review quiet rooms – 7/12
- Toured quiet rooms with Airtemp to determine ventilation duct routes – 7/15
- Decision was made on vaporizers for propane tanks, allowing groundwork to commence
- LED lighting mockup in the main office and hallway at Oceanside High School is complete
- Boiler work is ongoing at all schools
- Oceanside High School window frames are on site; work to begin week of 7/18
- Windows for Oceanside Middle School are ordered
- Plans for underground piping at South School determined and location is staked in yard

Open Items:

- Determine accessibility to air handlers in additions at TGS and library unit at OHS West **Siemens/Scott Hall**

Budget Review:

Oceanside High School

Oceanside Middle School

South Elementary School

South School Central Office


Thomaston Grammar



Photos:



New window frames on site at Oceanside High School




New LED light kits in Oceanside High School






Roof penetration for ventilation - exterior



Roof penetration for ventilation - interior



Wiring and installation of controls is ongoing throughout the schools



Work in the boiler rooms is ongoing throughout the schools