



Weekly Progress Report » Rockland School System » July 22, 2016

Oceanside East is now Oceanside High School (OHS); Oceanside West is now Oceanside Middle School (OMS); Rockland District Middle School is now South Elementary; South School is now South School Central Office (SSCO); Thomaston Grammar remains the same.

Recap of previous week's progress

- Weekly progress meeting with contractors on site – 7/19
- Meeting with RSU 13, Bennett Engineering, Airtemp, and SMC to review boiler rooms – 7/19
- LED lighting mockup approved so EMC can proceed with lighting
- Ductwork design completed for new small office spaces
- All frames, glass, and panels are on site to begin installing windows at the high school on 7/25
- Ductwork in classrooms nearly complete
- Boiler meeting at Siemens office with Bennett Engineering and Siemens team 7/21
- All material has been received for A/C upgrades at the high school and ventilation upgrades at Thomaston Grammar

Open Items:

- Ensure that outdoor areas at OHS and OMS that are currently in use by subcontractors are barricaded during July 27th-August 8 festival **Siemens**
- Confirm accessibility to control valves at Oceanside Middle **RSU 13/Scott Hall**

Budget Review:

- For Approval Invoice no. 1 sent 7/20

Oceanside High School

Oceanside Middle School

South Elementary School

South School Central Office

Thomaston Grammar



Photos:



3-way valves installed in the boiler rooms