



## **Weekly Progress Report » Rockland School System » August 26, 2016**

---

Oceanside East is now Oceanside High School (OHS); Oceanside West is now Oceanside Middle School (OMS); Rockland District Middle School is now South Elementary; South School is now South School Central Office (SSCO); Thomaston Grammar remains the same.

### **Recap of previous week's progress**

- Weekly progress meeting with contractors on site – 8/23
- Meeting with Rockland Code Enforcement to confirm compliance with MUBEC – 8/23
- Tour of all schools with administrative staff and school board – 8/23
- Window installation is complete at OHS and OMS
- Lighting is being installed in OHS, OMS and South School
- New electrical panels have been installed at OHS
- OHS office AC is installed
- Prep has begun for the propane tanks to be installed
- Unit ventilators are being installed in South School
- Refrigeration controls have been installed in all kitchens
- HVAC equipment is on the roof at OHS and OMS
- Lighting at South School is nearly complete
- Window AC units have been removed in the OHS offices and windows have been replaced

### **Open Items**

- Review grounding options – OHS
- Refrigeration data drops
- Duct smoke detectors – OHS
- AC power wiring – OHS

### **Budget Review**

- Pay application 1 approved 8/9



## Week ahead schedule update

- Installation of controls will continue in all schools. Work will be done in mechanical spaces during school hours and in classrooms after hours.
- EMC will be installing lighting at OHS throughout the week from 2pm-2am
- Roof-mounted ductwork installation will continue at OHS

## Photos:



*New electrical panel in OHS*



*Pad prep for tank farm at OHS*



*Review of HVAC equipment at OHS*



*Roof-mounted ductwork installation at OHS*



*Energy recovery ventilator for the OHS library*



*HVAC equipment on OHS roof*