



Weekly Progress Report » Rockland School System » September 2, 2016

Oceanside East is now Oceanside High School (OHS); Oceanside West is now Oceanside Middle School (OMS); Rockland District Middle and South Elementary are now known collectively as South School, Thomaston Grammar remains the same.

Recap of previous week's progress

- Weekly progress meeting with contractors on site – 8/30
- Ductwork is being installed on the roof at OHS
- Boiler at TGS is complete
- All schools now have domestic hot water
- Pad is poured for tank farm at OHS; OMS and TGS sites are prepped
- LED lighting has replaced the old lights in multiple rooms in all schools
- Ventilation system at OMS has been balanced and is functional
- Unit heaters are on site

Open Items

- AC power wiring – OHS

Budget Review

- Pay application 1 – **status: approved 8/9**
- Pay application 1 – **status: received payment 8/31**
- Pay application 2 – **status: approved 8/31**

Week ahead schedule update

- Installation of controls will continue in all schools. Work will be done in mechanical spaces during school hours and in classrooms after hours
- EMC will be installing lighting throughout the week from 2pm-2am
- Roof-mounted ductwork installation will continue at OHS
- Yankee Balancing will be on site to balance ventilation system at OMS
- Walk-through to review new windows at OHS and OMS 9/6
- Airtemp will continue work in the TGS library
- SMC will continue to install unit vents and insulate piping at South School



Photos:



ERVs and ductwork on roof - OHS



New windows at OHS



New LED lighting in South School cafeteria



New LED lighting in OMS



SIEMENS



Refrigeration controls



New controls at OMS



Boiler at South School



Boiler at TGS is complete



Tank farm pads in progress at A) OMS; B) TGS; and C) OHS



New windows in OMS library



Ductwork being installed on the roof at OHS