



Weekly Progress Report » Rockland School System » September 9, 2016

Oceanside East is now Oceanside High School (OHS); Oceanside West is now Oceanside Middle School (OMS); Rockland District Middle and South Elementary are now known collectively as South School, Thomaston Grammar remains the same.

Recap of previous week's progress

- Weekly progress meeting with contractors on site – 9/6
- Final walk-through with Portland Glass to inspect new windows – 9/6
- Ductwork is being installed on the roof at OHS
- Boilers at OHS and TGS have been started and tested
- Pads have been poured and propane tanks are in place at all schools
- Underground gas line is installed at OHS
- Unit ventilators have all been installed at South School

Open Items

- AC power wiring – OHS

Budget Review

- Pay application 1 – **status: approved 8/9**
- Pay application 1 – **status: received payment 8/31**
- Pay application 2 – **status: approved 8/31**

Week ahead schedule update

- Installation of controls will continue in all schools. Work will be done in mechanical spaces during school hours and in classrooms after hours
- Installation of lighting will continue from 2pm to 2am in all schools
- Airtemp will continue work in the TGS library and on the roof at OHS
- Maritime will be installing piping to the propane tanks at OHS, OMS, and TGS
- Maritime will be digging trenches at OMS and TGS for underground lines
- SMC will be at South to complete radiator installation, OHS to relocate thermostatic valves, and OMS to complete the installation of the boiler chimney



Photos:



New LED lighting in the OHS main corridor (A); the South School gym (B); the classrooms at South (C); and the classrooms at OHS (D)



New radiators in South School



Old and new lighting in OHS classroom



Refrigeration Controls at OMS



ERVs and ductwork on OHS roof



Tank pad at TGS



Tank pad at OMS

Prepared by Brian Rancourt and Sarah Huber

Please contact Sarah at sarah.huber.ext@siemens.com with corrections or additions